

SURVEY SUMMARY

BACKGROUND INFORMATION

It is the 611 CES's understanding that all Air Force Owned buildings at Galena Airport will be disposed of by either demolition or turn-over to a local, state, or other federal government agency. At this time the final disposition will take place prior to 1 Oct 2008. Representatives of the 611 CES/CECOF performed varying degrees of asbestos and Lead Based Paint surveys in 57 Buildings at Galena Airport between 9 Aug 06 and 9 October 2006. The purpose of the Survey was to determine if Asbestos Containing Materials (ACM), Lead Based Paint (LBP) were present. Random samples of suspect materials were collected and analyzed for asbestos. It is important to note that during demolition or renovation, identified friable ACM or non-friable ACM that might become friable during renovation must be abated prior to disturbance. A qualified asbestos contractor using an accredited supervisor/foreman and properly trained workers must perform asbestos abatement. In addition, an air-monitoring professional must collect OSHA required personal air samples to determine worker exposure.

Coated surfaces were analyzed by a hand held X-ray Fluorescence (XRF) instrument. Sampling for LBP during this survey was conducted using a Niton® XLP-703 (serial number 7015). Please note that OSHA relies primarily on airborne measurements to determine employee exposure. OSHA does not consider any method that relies solely on the analysis of bulk materials or surface content of lead (or other toxic material) to be acceptable for safely predicting employee exposure to airborne contaminants.

The objective of the 611 CES survey inspections was to identify and sample suspect materials within each building. This summary report was prepared for the exclusive use of the 611 CES and any other intended United States Air Force agency for specific application to the subject project. No warranties, expressed or implied, are made or intended. Sample results apply to only those areas sampled. Although every effort was made to uncover all ACM or LBP there may be undiscovered quantities of these materials until demolition or major renovation uncovers the materials. This summery does not take the place of an AHERA, NESHAP or OSHA required inspections. There should be a competent person on any renovation or demolition that can reliably detect a potential hazard and stop work until the hazard can be abated. The material contained herein shall not, in whole or part, be disseminated or conveyed to any other party or be used or relied upon by any other party, in whole or part, without the 611 CES's consent.

RESULTS BY FACILITY

Building Results 1404

ACM identified in building 1404 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1404 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Generator	200	Sq.ft	

Building Results 1427

ACM identified in building 1427 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1427 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Not Sampled			

THIS IS NOT A COMPLETE SURVEY REPORT: ANY LEASEE, ABATEMENT OR DEMOLITION CONTRACTOR MUST BE PROVIDED ALL LABROATORY SAMPLE RESULTS AND OTHER SURVEY DATA OR CUNDUCT A SURVEY PRIOR TO ANY RENOVATION OR DEMOLITION ACTIVITIES.

Building Results 1428

ACM identified in building 1428 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Transite	3,683	Sq.ft	
VAT	34.5	Sq.ft	
LBP or coatings identified in building 1428 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
All Structural Steel and Floor Striping	27,000	Sq.ft	

Building Results 1429

ACM identified in building 1429 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1429 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Soffit	110	Sq.ft.	

Building Results 1430

ACM identified in building 1430 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1430 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results 1488

ACM identified in building 1488 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Transite	1,264.96	Sq.ft	
TSI Fittings	61	Ea	
TSI Pipes	200	L/ft	
Duct Insulation	16	Sq.ft	
Joint Compound Point Counted to <1%			
LBP or coatings identified in building 1488 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Doors	1802.47	Sq.ft.	
Walls	18,882.57	Sq.ft	

Building Results 1568

ACM identified in building 1568 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Tile	1,246.55	Sq. Ft.	
Mastic	1,246.55	Sq. Ft.	
LBP or coatings identified in building 1568 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results 1769

ACM identified in building 1769 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Roofing	26,738.54	Sq.ft.	
Tile & Mastic	1,214.94	Sq.ft.	
Pipe Joints	103	Ea	
Pipe Insulation	423	l/ft	
Walls	414.42	Sq.ft.	
LBP or coatings identified in building 1769 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Ladder	200	Sq.ft	
Concrete Floor	1,200	Sq.ft	
Doors	1843.68	Sq.ft	
Door Frames	1523.00	Sq.ft	
Steel	474.72	Sq.ft	

Building Results 1771

ACM identified in building 1771 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Tar Joint Sealer	1818.2917	Sq.ft	
LBP or coatings identified in building 1771 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
2 nd & 3 rd Floor	3,603.06	Sq.ft	
Steel Columns	1,640.00	Sq.ft	
Stairs and Handrails	261.40	Sq.ft	

Building Results 1772

ACM identified in building 1772 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1772 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Non Detected			

Building Results 1812

ACM identified in building 1812 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Transite	530	Sq.ft	
Tile and Mastic	520.50	Sq.ft	
LBP or coatings identified in building 1812 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Room 1	686.58	Sq.ft	
Room 5	244.42	Sq.ft	
Room 7	435.58	Sq.ft	
Room 11	12.0	Sq.ft	
Floor Stripes	35.0	Sq.ft	
Lead Contaminated Soil (Presumed)	31.75	Cu yd	

Building Results 1813

ACM identified in building 1813 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Material			
LBP or coatings identified in building 1812 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
No Suspect Coatings			

Building Results 1832

ACM identified in building 1832 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Materials			
LBP or coatings identified in building 1832 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
All Structural Steel	450	Sq.ft	

Building Results 1833

ACM identified in building 1833 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Transite Shingles	1050.347	Sq.ft	
LBP or coatings identified in building 1833 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Exterior Trim	121	Sq.ft	\$75.00

Building Results 1836

ACM identified in building 1836(quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Transite and Transite Shingles	2100	Sq.ft	\$11,250.00
Gaskets	20	Ea	\$150.00
LBP or coatings identified in building 1836 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Exterior Trim	134	Sq.ft	\$75.00
Pipe	100	Ft	\$150.00
Door	55	Sq.ft	\$82.50
Filter			
Pump Base	60	Sq.ft.	\$90.00

Building Results 1837

ACM identified in building 1837(quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1837 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Post	98	Ft	
Stripes	158	Sq.ft	
Sink	1	Ea	

Building Results 1852

ACM identified in building 1852 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1852 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1857

ACM identified in building 1857 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Wall Joint Compound (Point counted to < 1%) (Hidden by outside sheetrock layer)	2500	Sq ft	
Floor Tile Mastic	2800	Sq ft	
LBP or coatings identified in building 1857 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Sinks	4	EA	
Steel Columns	566.64	Sq.ft	

Building Results: Barrier Pit: East end of Runway; Northside

ACM identified in building Barrier Pit East/Northside (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Materials			
LBP or coatings identified in building Barrier Pit East/Northside (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Lid	9.0	Sq.ft.	
Ladder	5.0	Sq.ft.	
Roller	2.0	Sq.ft.	
Wall	4.2	Sq.ft.	

Building Results: Barrier Pit: East end of Runway; Southside

ACM identified in building Barrier Pit East/Southside (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building Barrier Pit East/Southside (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Lid	9.0	Sq.ft.	
Ladder	5.0	Sq.ft.	
Roller	2.0	Sq.ft.	
Wall	4.2	Sq.ft.	

Building Results: Barrier Pit: Middle of Runway; Northside

ACM identified in building Barrier Pit Mid/Northside (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building Barrier Pit Mid/Northside (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Lid	9.0	Sq.ft.	
Ladder	5.0	Sq.ft.	
Roller	2.0	Sq.ft.	
Wall	4.2	Sq.ft.	

Building Results: Barrier Pit: Middle of Runway; Southside

ACM identified in building Barrier Pit Mid/Southside (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building Barrier Pit Mid/Southside (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Lid	9.0	Sq.ft.	
Ladder	5.0	Sq.ft.	
Roller	2.0	Sq.ft.	
Wall	4.2	Sq.ft.	

Building Results: Barrier Pit: West end of Runway; Northside

ACM identified in building Barrier Pit West/Northside (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building Barrier Pit West/Northside (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Lid	9.0	Sq.ft.	
Ladder	5.0	Sq.ft.	
Roller	2.0	Sq.ft.	
Wall	4.2	Sq.ft.	

Building Results: Barrier Pit: West end of Runway; Southside

ACM identified in building Barrier Pit West/Southside (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building Barrier Pit West/Southside (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Lid	9.0	Sq.ft.	
Ladder	5.0	Sq.ft.	
Roller	2.0	Sq.ft.	
Wall	4.2	Sq.ft.	

Building Results 1551 (Only Foundation Remains)

ACM identified in Building 1551 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Samples Taken			
LBP or coatings identified in building Barrier Pit West/Southside (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Foundation Painted Areas	250	Sq.ft.	

Building Results: 1570:

ACM identified in building 1570 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1570 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1579

ACM identified in building 1579 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Ceiling Tile Mastic <1%	50	sq ft	
LBP or coatings identified in building 1579 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1495

ACM identified in building 1495 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Material			
LBP or coatings identified in building 1495 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1497

ACM identified in building 1497 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Fittings	6	Ea.	
Muffler	1	Ea	
LBP or coatings identified in building 1497 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Footer	2,000	Sq.ft	

Building Results: 1498

ACM identified in building 1498 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Material			
LBP or coatings identified in building 1498 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1499

ACM identified in building 1499 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Boiler Stacks	3	Ea	
Pipe Insulation	1560	Sq ft	
Flooring	2800	Sq ft	
Flooring Mastic	2800	Sq ft	
Boiler Insulation (presumed)	7000	Sq ft	
Joint Compound Point Counted <1%			
LBP or coatings identified in building 1499 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Floor Stripes	795	Sq ft	
Ladders	124	Sq ft	
Pipes Generator	450	Sq ft	
Paint, Eaves under metal	2100	Sq ft	

Building Results: 1500

ACM identified in building 1500 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect materials			
LBP or coatings identified in building 1500 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Cover(Pipe Cap)	8	Sq ft	

Building Results: 1552

ACM identified in building 1552 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Gen. side- Joint Compound Point Counted <1%			
Gen. side- Pipe	12	Sq.ft	
Gen. side- Duct Insulation	7	Sq.ft	
Gen. side- Pipe Joint	3	Ea	
Gen. side- Muffler, exhaust	1	Ea	
Vault side- Joint Compound Point Counted <1%			
LBP or coatings identified in building 1552 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Door	36	Sq.ft.	
Door Trim	18	Sq.ft.	

THIS IS NOT A COMPLETE SURVEY REPORT: ANY LEASEE, ABATEMENT OR DEMOLITION CONTRACTOR MUST BE PROVIDED ALL LABROATORY SAMPLE RESULTS AND OTHER SURVEY DATA OR CUNDUCT A SURVEY PRIOR TO ANY RENOVATION OR DEMOLITION ACTIVITIES.

Building Results: 1556

ACM identified in building 1556 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Joint Compound & Sheetrock	11,872	Sq.ft	
VA Tile	1239	Sq.ft	
Mastic	1399	Sq.ft	
Acus. Tile	110	Sq.ft.	
Pipe	35	Ft	
Pipe Fittings	15	Ea	
Tank Insulation	63	Sq.ft.	
Roof Felt	10,614	Sq.ft.	
LBP or coatings identified in building 1556 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Door Frame	11	Ea	
Window frames	5	Ea	
Floor Stripe	899	Sq ft	
Steel Posts (Bullard)	22	Ea	

Building Results: 1569

ACM identified in building 1569 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Muffler and Exhaust	1	Ea	
LBP or coatings identified in building 1569 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1572

ACM identified in building 1572 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Wallboard	2800	Sq ft	
LBP or coatings identified in building 1572 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1573

ACM identified in building 1573 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Flooring (presumed)	2500	Sq ft	
Flooring Mastic (presumed)	2500	Sq ft	
LBP or coatings identified in building 1573 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

THIS IS NOT A COMPLETE SURVEY REPORT: ANY LEASEE, ABATEMENT OR DEMOLITION CONTRACTOR MUST BE PROVIDED ALL LABROATORY SAMPLE RESULTS AND OTHER SURVEY DATA OR CUNDUCT A SURVEY PRIOR TO ANY RENOVATION OR DEMOLITION ACTIVITIES.

Building Results: 1578

ACM identified in building 1578 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Joint Compound Point Counted <1%			
Transite	528	Sq.ft.	
Fittings	12	Ea	
Pipe	80	Ft	
Tanks	1	Ea	
Flooring (presumed)	1400	Sq ft	
Flooring Mastic (presumed)	1400	Sq ft	
Mastic	25	Sq.ft.	
LBP or coatings identified in building 1578 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Wall	2250	Sq.ft.	
Ladder	110	Sq.ft.	
Tank	10,240	Sq.ft.	

Building Results: 1700

ACM identified in building 1700 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Fittings	12	Ea	
Pipe	35	Ft	
Flooring	75	Sq ft	
Flooring Mastic	75	Sq ft	
Transite Sheet	144	Sq ft	
LBP or coatings identified in building 1700 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
No Sampling (Highway Patrol Owned/Leased Facility)			

Building Results: 1719

ACM identified in building 1719 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Material			
LBP or coatings identified in building 1719 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1768

ACM identified in building 1768 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Material			
LBP or coatings identified in building 1768 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1842

ACM identified in building 1842 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Fittings	6	Ea	
Pipe	20	Ft	
Flooring	250	Sq ft	
Flooring Mastic	250	Sq ft	
LBP or coatings identified in building 1842 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
No Sampling (US Fish and Game owned/Leased Building)			

Building Results: 1843

ACM identified in building 1843 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Fittings	18	Ea	
Pipe	60	Ft	
Flooring	300	Sq ft	
Flooring Mastic	300	Sq ft	
Joint Compound Point Counted <1%			
LBP or coatings identified in building 1843 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Floor Stripes	200	Sq ft	
Floor	2100	Sq ft	
Utility Sink	1	Ea	

Building Results: 1844

ACM identified in building 1844 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Material			
LBP or coatings identified in building 1844 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Beams	1650	Sq ft	

Building Results: 1845

ACM identified in building 1845 (quantities approximate).			
<i>Note: This building is owned/leased by the City of Galena School District. This is historical data since the surveys there has been major renovations in the facility. It is unknown how much of the material listed here is still in the building. LBP indicated on the ceiling was found in the main maintenance bay and is probably still there put is probably over coated now.</i>			
ACM identified in building 1845 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Flooring	2042	Sq ft	
Flooring Mastic	2042	Sq ft	
Wall Joint Compound	4196	Sq ft	
Tanks	1	Ea	
LBP or coatings identified in building 1845 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Walls	7257.8	Sq ft	
Ceilings	10301	Sq ft	
Floor Stripes	85	Sq ft	
Doors/Trim	411	Sq ft	
Bullards	175	Sq ft	

Building Results: 1847

ACM identified in building 1847 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1847 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Ceramic Tile Glaze (Men's and Women's Restrooms)	850	Sq ft	

Building Results: 1850

ACM identified in building 1850 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1850 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1851

ACM identified in building 1851 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Flooring	3500	Sq ft	
Flooring Mastic	9900	Sq ft	
Tanks	2	Ea	
Joint Compound Point Counted <1%			
LBP or coatings identified in building 1851 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Ceramic Tile Glaze (Men's and Women's Restrooms)	850	Sq ft	

Building Results: 1854

ACM identified in building 1854 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Fittings	18	Ea	
Pipe	60	Ft	
Flooring	300	Sq ft	
Flooring Mastic	300	Sq ft	
Tanks	2	Ea	
Wall Joint Compound (presumed)	25000	Sq ft	
LBP or coatings identified in building 1854 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Utility Sink	1	Ea	

Building Results: 1858

ACM identified in building 1858 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Material			
LBP or coatings identified in building 1858 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1859

ACM identified in building 1859 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Fittings	55	Ea	
Pipe	142	Ft	
Tanks	3	Ea	
Transite	550	Sq ft	
Joint Compound Point Counted <1%			
LBP or coatings identified in building 1859 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1872

ACM identified in building 1872 (quantities approximate).			
<i>Note: This building is owned or leased by the Galena Learning Academy. This is historical data since the surveys there may have been renovations in the facility. It is unknown how much of the material listed here is still in the building.</i>			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Flooring	10000	Sq ft	
Flooring Mastic	10000	Sq ft	
Ceiling Texture	28512	Sq ft	
Wall Joint Compound	119600	Sq ft	
LBP or coatings identified in building 1872 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Drapery Weights	420	Ea	

Building Results: 1873

ACM identified in building 1876 (quantities approximate).			
<i>Note: This building is owned or leased by the Galena Learning Academy. This historical data since the surveys there has been major renovations in the facility. It is unknown how much of the material listed here is still in the building. LBP indicated on the wainscoting the bar area and is probably been removed.</i>			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Flooring	500	Sq ft	
Flooring Mastic	500	Sq ft	
Transite Shingles	650	Sq ft	
LBP or coatings identified in building 1876 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Wainscoting	180	Sq ft	

Building Results: 1874

ACM identified in building 1874 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1874 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1875

ACM identified in building 1875 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
Flooring	1000	Sq ft	
Flooring Mastic	1000	Sq ft	
LBP or coatings identified in building 1875 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1876

ACM identified in building 1876 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1876 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1879

ACM identified in building 1879 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1879 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 1881

ACM identified in building 1881 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
None Detected			
LBP or coatings identified in building 1881 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results: 2000

ACM identified in building 2000 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Materials			
LBP or coatings identified in building 2000 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Engine			
Pump			

Building Results: Unused Fuel Tanks

ACM identified in unused fuel Tanks (quantities approximate). Tanks are northwest of vehicle fuel pump station (Building 1881)			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Materials			
LBP or coatings identified on unused fuel Tanks (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Pipe	567	Ft	
Tank 1	1468.70	Sq.ft.	
Tank 2	1468.70	Sq.ft.	
Tank 3	1468.70	Sq.ft.	
Tank 4	1468.70	Sq.ft.	
Tank 5	1468.70	Sq.ft.	
Lead Contaminated Soil (presumed)	28	Cu yd	

Building Results Tank 41

ACM identified in Tank 41 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Materials			
LBP or coatings identified in Tank 41 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			

Building Results Tank 42

ACM identified in Tank 42 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Materials			
LBP or coatings identified in Tank 42 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
Pipe Striping	4	Sq.ft.	

Building Results Tank 44

ACM identified in Tank 43 (quantities approximate).			
ACM Type	Quantity	Unit	Estimated Cost to Abate
No Suspect Materials			
LBP or coatings identified in Tank 43 (quantities approximate).			
LBP on what	Quantity	Unit	Estimated Cost to Abate
None Detected			